# BHRUHAT BANGALORE MAHANAGARA PALIKE

## EXTENTION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name Of Work | Package-4, includes 4 works of Rs 195.00 Lks. 1) Improvements to roads and drains near Hebbal Shanimahatma Temple in Hebbal in Ward No 07, Byatarayanapura, 2) Improvements to roads and drains Amruthahalli gramatana (Pending works) and surrounding areas in ward no 07, Byatarayanapura, 3) Improvements to roads and Drains in Sanjeevininagara, Byatarayanapura and Kempapura in ward no 07, Byatarayanapura, 4) Improvements to Drain Hoysala Apartment towards Byatarayanapura Village in ward no 07, Byatarayanapura |
| 2 | Amount of Work Portion | 4543880-00 |
| 3 | Estimate cost | 195.00 Lakhs |
| 4 | Name Of Contractor | Sri Abhijit.A |
| 5 | Agreement No. | 159/2018-19 |
| 6 | No. and date Under which the work order has been issued | BBMP/EE/BTP/WO/159/18-19 Date: 31.10.2018 |
| 7 | Time limit originally fixed for completion | 4 Months |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub-division office | |
| 10 | Extension granted if any | - |
| | 1. Form | - |
| | 2. Form | - |
| 11 | Work Carried out by the contractor during the original period stipulated in contract | - |

| | | |
|---|---|---|
| 12 | Work carried out during the first period of extension | 70% |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 135 days. |
| 15 | Date of recommending time limit applied for | - |
| 16 | Wheather the original application of contractor is enclosed | Enclosed. |
| 17 | Balance work remaining to be done | 30%. |
| 18 | Probable time required for completion of remaining work | 135 days. |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | - |
| 20 | Wheather the notice as per clause has been issued | Issue. |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Issue with site proposed for carry out drain work near hoysala apartment. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Do not Approved. |

Assistant Engineer

Executive Engineer
Byatarayanapura Division,

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Chief Engineer
Yelahanka Zone